

Mid-Summer 2024 Construction Update



Information included



- **Project Updates**
- **Project Schedules**
- **Progress Photos**

Schedule Update

Elk Grove – Student Services (March – August)

- Drywall completion
- Painting in Progress
- Ceiling grid installation underway
- Interior Finishes
- Above-ceiling mechanical finishes
- Installation of light fixtures
- Work on bathroom tile
- Installation of carpet throughout
- Career Center
- Completion of logo installation
- Progress on finishing work in this area

Schedule Update

Elk Grove – Culinary Classroom (June – September)

- Demolition is completed.
- Underground gas, electrical and plumbing connection are almost done.
- Layout of the rooftop equipment is completed with the steel reinforcing.

Schedule Update

Prospect – Roof Replacement (June – August)

- All roof demolition has been finished.
- All existing rooftop equipment and exhaust fans have been removed.
- New curbs and equipment have been installed.
- We are working on making the final connections to the new equipment and plan to start by the end of July.
- The rooftop insulation has been delivered to the site, and the contractor began work on isolation.

Schedule Update

Prospect – Pool Basin Plaster Replacement (June – August)

- Demo of the existing plaster completed
- Hydroblasting completed
- The contractor is cleaning the basen
- Tile repair and replacement will start this week
- Plastering the pool

Schedule Update

Buffalo Grove – Athletic Fields Phase 1 (June – November)

- Temporary fencing has been installed on the site.
- Demolition is completed.
- The team received the MWRD permit on 6/11/24, allowing the rest of the construction to begin.
- SWPPP provisions have been installed on the site, and site clearing is finished.
- We are currently working on mass-site grading on the north shelf.
- Site utilities are in progress, and the structures for the lift station in the plaza by the field house have been set.
- We are preparing to lay out the foundations and footings by the end of the month.

Schedule Update

Buffalo Grove – Boiler Replacement (June – September)

- The doorway into the mechanical room has been opened up to accommodate the transfer of large equipment.
- The (10) existing boilers have been removed, and all associated piping has been hauled away.
- The (4) new boilers are in position and new piping to them is underway.
- Flues and combustion air intakes are already installed up through the roof surface.
- Primary Supply and Return header piping has been installed.
- The (4) Pump VFDs have been replaced.

District 214

Fall 2023

Winter 2023

Spring 2024

Summer 2024

Fall 2024

District Direction on 2025 Work

Arcon Associates

Design



Bid & Award



Procurement



Prospect Roof/HVAC/Pool



Design



Bid & Award



Procurement



Student Services/Culinary Arts



STR Partners

Design




Bid & Award



Procurement



Athletic Fields





Elk Grove High School – Student Services



Elk Grove High School – Student Services



Elk Grove High School – Student Services



Elk Grove High School – Culinary Classroom



Elk Grove High School – Culinary Classroom



Prospect High School – Roof Replacement



Prospect High School – Roof Replacement



Prospect High School - Roof Replacement



Prospect High School – Pool Plaster Replacement



Prospect High School – Pool Plaster Replacement

Site Clearing and Layout



Buffalo Grove High School – Ballfield Replacement Phase 1



Buffalo Grove High School – Ballfield Replacement Phase 1



Buffalo Grove High School – Ballfield Replacement Phase 1



Buffalo Grove High School – Boiler Replacement



Buffalo Grove High School – Boiler Replacement